AXLEYATTORNEYS

Saul C. Glazer Sglazery@axley.com 608.260.2473

May 2, 2024

Via E-mail, Certified Mail, Return Receipt and Regular Mail

City of Wauwatosa c/o Attorney Hanna R. Kolberg Wauwatosa City Attorney's Office 7725 W. North Ave Wauwatosa, WI 53213-1720 hkolberg@wauwatosa.net



NOTICE OF CLAIM

Re: Project 21-55, the Blanchard Street Pumping Station Modifications

Dear Attorney Kolberg:

This letter serves as a Notice of Claim under Article 12 of the General Conditions for the Project by Midwest General & Mechanical Contractors, Inc.'s ("Midwest" or "Contractor") of the attached denial by the City of Wauwatosa to extend the substantial completion date of the above-referenced Project by 90 days.

At the present time, Midwest is unaware of any deficiencies in its work that contributed to occurrence in the pump room due to the displacement of the pipe installed by Midwest. Midwest reasonably believes that all of its work on this Project was in full compliance with the applicable plans and specifications. Midwest fully tightened all pipe connections. Moreover, the use of air testing in lieu of water testing was a substantial contributing factor to this occurrence. Midwest had the option to use water testing but was told to use air testing. Water testing would not have caused the pipe to be displaced.

As a result of the occurrence, the Project has been shut down. New materials have had to be fabricated. By the time the pump room is again accessible, and materials are ready to be installed,

The first the property and the second of the

· Cod SiftedV a April or spart aver beauty (基本基本的), crain,

of the cartesian existence there is taken to be a first that the second of the contract of the contract of the or or contractive inspection of all resistances, and appropriate Might be \$20 to a few or 1990 or an eliminar e ne all'illustrat materiale qualità terrigità reproductive della profitta e la l'agrifia i la col

r describent labit dit de ket og redseriter ty gett av vegste og allgebedden om dit og elve, det er and the second through the contract of the

le red het til til skil gåredlet flyk egst ble sår betre i til de protifika flyktel et fre bedette ett mel blis betre

or on the state deligible and little and the integrated tenderal calculation and the same and the

ในวันที่แบบของ และที่ที่เพิ่มและให้เข้าของ กับได้และ และ และ และ เป็นของ และ พระสุดท่าน และ เพลาะ และ และ และ

er in the state of the

And the second

AXLEYATTORNEYS

May 2, 2024 Page 2

Midwest reasonably and in good faith believes the occurrence will have caused an approximate 90-day delay to the substantial completion date.

Very truly yours,

AXLEY BRYNELSON, LLP

Saul C. Glazer SCG:amy

Enclosure

cc: Ruekert & Mielke, Inc., c/o Chris Eppstein, cepstein@ruekert-mielke.com

Via E-mail, Certified Mail, return receipt and Regular Mail

I hereby certify that Contractor has satisfied Contractor's obligations under the Contract Documents relative to Contractor's Claim, including that this claim is made good faith, that the supporting data are accurate and complete, and that to the best of Contractor's knowledge and belief the amount of time requested accurately reflects the full amount to which Contractor is entitled.

MIDWEST GENERAL & MECHANICAL CONTRACTORS, INC.

CHARLES E. ZWOLANEK, PRESIDENT

Dated 5/2/24

From: Hanna Kolberg < hkolberg@wauwatosa.net>

Sent: Thursday, April 4, 2024 11:47 AM

To: 'Chuck Zxolanek' < midwestpipeline@countryspeed.com>

Cc: Adam Florin <aflorin@wauwatosa.net>; David Simpson@wauwatosa.net>; Alan Kesner

<akesner@wauwatosa.net>

Subject: Blanchard Pump Station Project

Mr. Zxolanek,

The City is in receipt of your request for a 90 day extension for substantial completion of project 21-55, the Blanchard Street Pumping Station Modifications.

The City's sole interest is in the expeditious completion of the project. Each day that the project remains uncompleted the City suffers financial and other losses. The terms of the contract contemplated this situation, with the parties agreeing on \$500 a day in liquidated damages for each day of delay.

At this time, the City is unwilling to extend the deadline for substantial completion beyond April 1st. The City will begin to toll liquidated damages pursuant to the contract on the date that the station becomes open and available for repair work and project finalization. The City is willing, however, to factor in expeditious completion of the project during its efforts to collect these damages and will appreciate all efforts to keep the City apprised of anticipated completion.

Hanna R. Kolberg Deputy City Attorney City of Wauwatosa

Hanna R. Kolberg Deputy City Attorney City of Wauwatosa