

2025

DECEMBER

CALENDAR YEAR

CALENDAR MONTH

MONDAY

FIRST DAY OF WEEK

Monday	Tuesday	Wednesday	Thursday	Friday	Saturday	Sunday
01	02	03	04	05	06	07
		Tree Lighting & Cookie Trail Harwood and Wauwatosa Aves 3:30pm-7pm				
08	09	10	11	12	13	14
		Holiday Train Stop ~3:30pm start State St.	Sip and Stroll			
15	16	17	18	19	20	21
Catalyst Crane proposed date	Catalyst Crane proposed date	Catalyst Crane proposed date				
22	23	24	25	26	27	28
		Holida	Holida			
29	30	31	01	02	03	04
		Holida	Holida			
05	06	07	08	09	10	11
12	13	14	15	16	17	18
19	20	21	22	23	24	25
26	27	28	29	30	31	01
					February	
02	03	04	05	06	07	08
09	10	11	12	13	14	15
					Valentines Day	

Phases	Work Description	Length
Phase 1		
Blanchard St	Conduit work on Blanchard	2 weeks
Wauwatosa Ave & Blanchard St Intersection	Get the conduits across Wauwatosa Ave, access manhole, and open back up for traffic.	1 week
Phase 2		
Wauwatosa Ave to State St	Head North on Wauwatosa Ave, starting north of MH72-691 (near State St.) and returning at a later date to complete connection	2-3 weeks
Phase 3		
Harwood/Wauwatosa Ave Intersection	Get conduits connected into manhole MH72-689 and head east to get out of intersection at Harwood and Wauwatosa	1 week
Phase 4		
Harwood Ave	start at middle of intersection at Harwood and Wauwatosa and work our way N/E to pole riser. With that, the traffic control on Wauwatosa would only be needed 3 days, while Harwood is restricted.	2 weeks
	Conduit heading S/E on private property	2 weeks